



FOR IMMEDIATE RELEASE: March 24, 2004

Project Update

- AF Memorial Construction Documents are 95% complete; to be at 100% complete by end-March
- AFM Spire RFPs received and company interviews conducted
 - Selection of company to be announced shortly
- DOD Site Preparation RFP "on street" with proposals due back by April 2nd; award date scheduled for May 3rd
- Navy Annex Building 8 ground and first floor areas almost empty; final personnel moves to be complete by September 8th
- Memorial Ground Breaking/Site Dedication, Sep 15th @ 2:30 PM
- DOD to complete site preparation by Dec 31st
- Approximately \$4M short of having sufficient funds to complete AFM construction..."game plan" being executed to raise these monies
- Inscription Committee work continues adding the "human touch"
 - Call for action (see www.airforcememorial.org) to the general public "on street" requesting quote & image inputs
- After 12 long years, we are now only 6 short months from ground breaking and site dedication!!